

August 12, 2011	START PHASE II Time Duration 60 days Demo North Poindexter Street 3days	BHC
August 15, 2011	Start on the Water line North Poindexter Saw cut concrete for sewer lateral per insert "A" pg 516	GRS GRS
August 17, 2011	Start the sewer on Poindexter 5 days to incl insert "A" pg 516	GRS
August 22, 2011	Demo sidewalk on west side of Poindexter	BHC
August 23, 2011	Start storm drainage on Poindexter	BHC
August 24, 2011	Demo South lane of Colonial Ave from Poindexter to MLK Stake out for curb and gutter on west side of Poindexter	BHC HR
August 25, 2011	Start water on the south side of Colonial 5days Form for curb and gutter west side of Poindexter	GRS Heckstall
August 26, 2011	Pour curb and gutter on west side of Poindexter	Heckstall
August 29, 2011	Grade and pour sidewalks on west side of Poindexter	Heckstall
August 30, 2011	Remove sidewalks on east side of Poindexter	BHC
August 31, 2011	Stake out curb and gutter east side of Poindexter	HR
September 1, 2011	Form for curb and gutter on the east side of Poindexter	Heckstall
September 2, 2011	Pour curb and gutter on east side of Poindexter	Heckstall
September 6, 2011	Grade and pour sidewalks on east side of Poindexter	Heckstall
September 8, 2011	Grade and place stone on Poindexter	BHC
September 9, 2011	Remove asphalt and bricks from Colonial Ave	BHC
September 12, 2011	Start gravity sewer on Colonial 6 days	GRS
September 14, 2011	Stake out curb and gutter on south side of Colonial	HR
September 15, 2011	Stone area for curb and gutter on south side of Colonial	BHC
September 16, 2011	Form for curb and gutter on south side of Colonial	Heckstall
September 19, 2011	Pour curb and gutter on south side of Colonial	Heckstall
September 20, 2011	Grade and pour sidewalk on south side of Colonial	Heckstall
September 21, 2011	Start 24" force main sewer 5 days	GRS
September 26, 2011	Remove sidewalks on North side of Colonial	BHC
September 27, 2011	Stake out curb and gutter on North side of Colonial	HR
September 28, 2011	Stone Colonial 3days	BHC
October 3, 2011	Form for curb and gutter on North side of Colonial 3 days	Heckstall
October 3, 2011	Pour concrete on North side of Colonial 3 days	Heckstall
October 5, 2011	Grade and pour sidewalks on Colonial	Heckstall
October 10, 2011	Pave Colonial and Poindexter	BHC