

PHASE II COLONIAL AVE.

| | | |
|--------------------|---|-----------|
| September 12, 2011 | Start gravity sewer on Colonial 6 days | GRS |
| September 14, 2011 | Stake out curb and gutter on south side of Colonial | HR |
| September 15, 2011 | Stone area for curb and gutter on south side of Colonial | BHC |
| September 16, 2011 | Form for curb and gutter on south side of Colonial | Heckstall |
| September 19, 2011 | Pour curb and gutter on south side of Colonial | Heckstall |
| September 20, 2011 | Grade and pour sidewalk on south side of Colonial | Heckstall |
| September 21, 2011 | Start 24" force main sewer 5 days | GRS |
| September 26, 2011 | Remove sidewalks on North side of Colonial | BHC |
| September 27, 2011 | Stake out curb and gutter on North side of Colonial | HR |
| September 28, 2011 | Stone Colonial 3days | BHC |
| October 3, 2011 | Form for curb and gutter on North side of Colonial 3 days | Heckstall |
| October 3, 2011 | Pour concrete on North side of Colonial 3 days | Heckstall |
| October 5, 2011 | Grade and pour sidewalks on Colonial | Heckstall |
| October 10, 2011 | Pave Colonial and Poindexter | BHC |

START PHASE III TIME DURATION 45DAYS

| | | |
|-------------------|---|-----------|
| October 24, 2011 | Demo South McMorrine 2 days | BHC |
| October 25, 2011 | Remove curb and sidewalk on east side of south McMorrine | BHC |
| October 26, 2011 | Demo North McMorrine 2 days | BHC |
| October 26, 2011 | Remove curb and sidewalks on east side of north McMorrine | BHC |
| October 26, 2011 | Install storm drainage on east side of south McMorrine | BHC |
| October 27, 2011 | Install stone for curb and gutter east side of south McMorrine | BHC |
| October 28, 2011 | Install Sewer on North McMorrine | GRS/IV |
| October 28, 2011 | Start curb and gutter on east side of south McMorrine | Heckstall |
| October 31, 2011 | Grade and pour sidewalks on east side of south McMorrine | Heckstall |
| November 1, 2011 | Install water line on North McMorrine | GRS/IV |
| November 1, 2011 | Remove curb and sidewalk on west side of south McMorrine | BHC |
| November 2, 2011 | Install storm drainage on west side of south McMorrine | BHC |
| November 3, 2011 | Grade and install stone for curb on east side north McMorrine | BHC |
| November 3, 2011 | Grade and install stone on south section of McMorrine | BHC |
| November 4, 2011 | Install storm drain on west side of north portion of McMorrine | BHC |
| November 7, 2011 | Start curb and gutter on east side of North McMorrine | Heckstall |
| November 8, 2011 | Start curb and gutter on west side of south McMorrine | Heckstall |
| November 9, 2011 | Grade and pour concrete sidewalks on west side of south McMorrine | Heckstall |
| November 10, 2011 | Grade and pour concrete sidewalks on east side of north McMorrine | Heckstall |
| November 11, 2011 | Remove curb and sidewalk on west side of north McMorrine | BHC |
| November 14, 2011 | Install stone for curb and gutter east side of north McMorrine | BHC |
| November 16, 2011 | Start curb and gutter on east side of north McMorrine | BHC |